

AGRICULTURAL PRODUCE MARKETING COMMITTEE
(Market Of National Importance)
New Office Complex, NFM- Ph.-II, Sarai Pipal Thalla, Azadpur, Delhi-33.

F.No.37/APMC/ED(EE)/16-17/ 84


Dated:- 08.09.21

To Whom It May Concern

This is to certify that M/s Skyline Power Solutions, 13-14, Raja Garden New Delhi-110015 has executed and finalized the following work under this committee.

Name of Work	S.I.T.C. of one no. 125 KVA DG Set three phase, 415 Volt with AMF control panel at F & V Market Okhla.
Order No.	GEMC103760-13, Dated- 08.03.2018
Estimated Cost	Rs. 9,57,181/-
Tendered Amount	Rs. 8,40,700/- (Eight lac forty thousand seven hundred only)
Date of start as per Agreement	08.03.2018
Date of start as per Actual	08.03.2018
Date of Completion as per Agreement	23.03.2018
Date of Completion as per actual	23.03.2018
Gross amount of work done	Rs. 8,40,700/- (Eight lac forty thousand seven hundred only)

The work completed satisfactory and performance of the firm is also satisfactory.


EXECUTIVE ENGINEER (E)
EXECUTIVE ENGINEER (ED) (E)
A.P.M.C. (M.N.I.)
AZADPUR, DELHI-33
GOVT. OF N.C.T. OF DELHI